

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 1 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

A. G	A. GENERAL INFORMATION							
1.	Project Location (city)	- specify -	8.	Standards Version	Compliance2019			
2.	CA Zip Code	95814	9.	Compliance Software (version)	CBECC-Com 2019.1.2			
3.	Climate Zone	12	10.	Weather File	SACRAMENTO-EXECUTIVE_724830_CZ2010.epw			
4.	Total Conditioned Floor Area in Scope	498,589 ft ²	11.	Building Orientation (deg)	(N) 0 deg			
5.	Total Unconditioned Floor Area	0 ft ²	12.	Permitted Scope of Work	NewComplete			
6.	Total # of Stories (Habitable Above Grade)	12	13	Building Type(s)	Nonresidential			
7.	Total # of dwelling units	0		Gas Type	NaturalGas			

B. PROJECT SUMMARY Table Instructions: Table B shows which building components are included in the performance calculation. If indicated as not included, the project must show compliance prescriptively if within permit application. **Building Components Complying via Performance Building Components Complying Prescriptively** □ Performance Performance The following building components are ONLY eligible for prescriptive Covered Process: Commercial) compliance and should be documented on the NRCC form listed if within the Envelope scope of the permit application (i.e. compliance will not be shown on the Kitchens Not Included \boxtimes Not Included NRCC-PRF-E). Performance Performance Indoor Lighting (Unconditioned)§140.6 NRCC-LTI -E is required Mechanical Covered Process: Computer Rooms Not Included \boxtimes Not Included Outdoor Lighting §140.7 NRCC-LTO-E is required \boxtimes Performance Performance Sign Lighting §140.8 NRCC -LTS-E is required Covered Process: Laboratory Exhaust Domestic Hot Water Not Included Not Included **Mandatory Measures** Electrical power systems, commissioning and solar ready requirements are mandatory and should be documented on the NRCC form listed if applicable Performance Lighting (Indoor Conditioned) (i.e. compliance will not be shown on the NRCC-PRF-E.) Not Included Electrical Power Distribution S110.11 NRCC-ELC-E is required Performance Commissioning \$120.8 NRCC-CXR-E is required Solar Thermal Water Heating \boxtimes Not Included Solar Ready S110.10 NRCC-SRA-E is required

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 2 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

C1. COMPLIANCE RESULTS FOR PERFORMANCE COMPONENTS (Annual TDV Energy Use, kBtu/ft ²-yr)

COMPLIES

Energy Component	Standard Design (TDV)	Proposed Design (TDV)	Compliance Margin (TDV) ¹
Space Heating	12.87	12.87	
Space Cooling	27.63	27.63	
Indoor Fans	17.94	17.94	
Heat Rejection	3.47	3.47	
Pumps & Misc.	7.01	7.01	
Domestic Hot Water	7.41	7.41	
Indoor Lighting	33.37	33.37	
ENERGY STANDARDS COMPLIANCE TOTAL	109.70	109.70	(0.0%)

¹ Notes: The number in parenthesis following the Compliance Margin in column 4. represents the Percent Better than Standard.

C2. RESULTS FOR 'ABOVE CODE' QUALIFICATIONS¹

☐ This project is pursuing CalGreen Tier 1	☐ This project is pursuing CalGreen Tier 2				
Miscellaneous Energy Component	Standard Design (TDV)	Proposed Design (TDV)	Compliance Margin (TDV) ¹		
Receptacle	120.68	120.68	0.0		
Process					
Other Ltg					
Process Motors					
COMPLIANCE TOTAL PLUS MISCELLANEOUS COMPONENTS	230.38	230.38	0.0 (0.0%)		

¹ Notes: This table is used to document compliance with programs OTHER THAN Title 24 Part 6, if applicable.



D. EXCEPTIONAL CONDITIONS

The aged solar reflectance and aged thermal emittance must be listed in the Cool Roof Rating Council database of certified products. For projects where initial reflectance is used, the initial reflectance must be listed, and the aged reflectance is calculated by the software program and used in the compliance model.

E. HERS VERIFICATION

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 3 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

F. ADDITIONAL REMARKS

This Section Does Not Apply



G. ENVELOPE GENERAL INFORMATION

1	2	3	4
Opaque Surfaces & Orientation	Total Gross Surface Area (ft²)	Total Fenestration Area (ft ²)	Window to Wall Ratio (%)
North-Facing ¹	37,418 ft ²	14,439 ft ²	38.6%
East-Facing ²	24,945 ft ²	9,625 ft ²	38.6%
South-Facing ³	37,418 ft ²	14,439 ft ²	38.6%
West-Facing ⁴	24,945 ft ²	9,625 ft ²	38.6%
Total	124,726 ft²	48,129 ft ²	38.6%
Roof	0 ft²	0 ft²	00.0%

Notes:

⁴ West-Facing is oriented to within 45 degrees of true west, including 45°00'00" north of due west (NW), but excluding 45°00'00" south of west (SW).

H. FENESTRATION ASSEMBLY SUM	H. FENESTRATION ASSEMBLY SUMMARY §110.6								
1.	2.	3.	4.	5.	6.	7.	8.	9.	
Fenestration Assembly Name / Tag or I.D.	Fenestration Type / Product Type / Frame Type	Certification Method ¹	Assembly Method	Area ft ²	Overall U-factor	Overall SHGC	Overall VT	Status ²	
Base_AllCZ_FixedWindowU36	VerticalFenestration FixedWindow N/A	NFRC Rated	Manufactured	48129	0.36	0.25	0.42	N	

¹ Newly installed fenestration shall have a certified NFRC Label Certificate or use the CEC default tables found in Table 110.6-A and Table 110.6-B. Center of Glass (COG) values are for the glass-only, determined by the manufacturer, and are shown for ease of verification. Site-built fenestration values are calculated per Nonresidential Appendix NA6 and are used in the analysis.

¹ North-Facing is oriented to within 45 degrees of true north, including 45°00'00" east of north (NE), but excluding 45°00'00" west of north (NW).

² East-Facing is oriented to within 45 degrees of true east, including 45°00'00" south of east (SE), but excluding 45°00'00" north of east (NE).

³ South-Facing is oriented to within 45 degrees of true south, including 45°00'00" west of south (SW), but excluding 45°00'00" east of south (SE).

² Status: N - New, A - Altered, E - Existing

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 4 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

I. ENVELOPE DETAILS §120.7 & §140.3

I1. OPAQUE SURFACE ASSEMBLY SUMMARY

1	1 2 3 4		5	6	7	8	9	
Surface Name	Surface Name Surface Type Description of Assembly Layers Area (ft²)		Framing Type	Cavity R-Value	Continuous R-Value	U-Factor / F-Factor / C-Factor	Status ¹	
Base_CZ12-SlabOnOrBelowGradeF073	UndergroundFloor	Slab Type = UnheatedSlabOnGrade Insulation Orientation = None Insulation R-Value = R0	38353	NA	0	NA	F-Factor: 0.730	N
Base_CZ12-BelowGradeWallC114	UndergroundWall	Concrete - Solid Grout - 115 lb/ft3 - 8 in.	6398	NA	0	NA	C-Factor: 1.140	N
Base_CZ12- NonresMetalFrameWallU062	ExteriorWall	Stucco - 7/8 in. Compliance Insulation R13.99 Air - Metal Wall Framing - 16 or 24 in. OC Gypsum Board - 1/2 in.	124726	Metal	0	14	U-Factor: 0.062	N
NACM_Interior Wall	InteriorWall	Gypsum Board - 5/8 in. Air - Metal Wall Framing - 16 or 24 in. OC Gypsum Board - 5/8 in.	82552	Metal	0	NA	U-Factor: 0.319	N
Base_CZ12- FlatNonresWoodFramingAndOtherRoof U034	Roof	Metal Standing Seam - 1/16 in. Compliance Insulation R28.63	38353	NA	0	29	U-Factor: 0.034	N
NACM_Interior Floor	InteriorFloor	Metal Deck - 1/16 in. Concrete - 140 lb/ft3 - 4 in. Carpet - 3/4 in.	460236	NA	0	NA	U-Factor: 0.238	N
NACM_Drop Ceiling	InteriorFloor	Acoustic Tile - 3/4 in.	460236	NA	0	NA	U-Factor: 0.292	N

¹ Status: N - New, A – Altered, E – Existing

12. OVERHANG DETAILS

This Section Does Not Apply

13. OPAQUE DOOR SUMMARY

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 5 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

J. CRRC ROOFING PRODUCT SUMMARY S140.3							
1	2	3	4	5			
Assembly Name	Roof Pitch	Aged Solar Reflectance	Thermal Emittance	SRI			
Base_CZ12-FlatNonresWoodFramingAndOtherRoofU034	Low-Slope	0.63	0.85	Not Provided			

K. HVAC SYSTEM SUMMARY §110.1 & §110.2

K1. Dry System Equi	oment (furnaces, air handl	ing units	, heat pumps, VRF, et	tc.)							
	Dry System Equipment ¹ (Fan & Economizer info included below in Table N)										
1	2	3	4	5	8	9	10				
				Heati	Cooli	ng	Stat				
Equipment Name	ipment Type	Qty	Total Heating Output (kBtu/h)	Supp Heat Source (Y/N)	Supp Heat Output (kBtuh)	Efficiency	Total Cooling Output (kBtu/h)	Efficiency	atus ⁵		
BaseAirSys6- Basement	VAV (Packaged3Phase)	1	251	No	0	NA	864	NA	N		
BaseAirSys6-Bot	VAV (Packaged3Phase)	1	411	No	0	NA	1210	NA	N		
BaseAirSys6-Mid	VAV (Packaged3Phase)	5	437	No	0	NA	1340	NA	N		
BaseAirSys6-Hi	VAV (Packaged3Phase)	5	438	No	0	NA	1338	NA	N		
BaseAirSys6-Top	VAV (Packaged3Phase)	1	721	No	0	NA	1252	NA	N		
Status: N - New, A - Altered,	E – Existina		. 0				•				

K2. ECONOMIZER 8	& FAN SYSTEMS S	SUMMARY :	§140.4 ¹									
1	2	3	4	5	6	7	8	9	10	11	12	13
	System Type	Design OA	10	Su	pply Fan				`	Economizer Type	Sta	
Name or Item Tag	packaged, DOAS, etc.	СҒМ	СЕМ	ВНР	Watts	Control	CFM	ВНР	Watts	Control	(if present)	atus ⁵
BaseAirSys6- Basement	VAV	5753	26174	34.026	26960.7	VariableSpeedDri ve	NA	NA	NA	NA	DifferentialDryBu lb	N
BaseAirSys6-Bot	VAV	5753	28374	36.886	29226.3	VariableSpeedDri ve	NA	NA	NA	NA	DifferentialDryBu lb	N
BaseAirSys6-Mid	VAV	5753	31349	40.754	32154.6	VariableSpeedDri ve	NA	NA	NA	NA	DifferentialDryBu lb	N

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 6 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

K2. ECONOMIZER	& FAN SYSTEMS S	SUMMARY §	§140.4¹									
1	2	3	4	5 🔽	6	7	8	9	10	11	12	13
	System Type	Design OA		Su	pply Fan	,		1	Economizor Typo	Sta		
Name or Item Tag	packaged, DOAS, etc.	CFM	CFM	ВНР	Watts	Control	CFM	ВНР	Watts	Control	Economizer Type (if present)	
BaseAirSys6-Hi	VAV	5753	31322	40.719	32127.0	(VariableSpeedDri ve	NA	NA	NA	NA	DifferentialDryBu lb	N
BaseAirSys6-Top	VAV	5753	29639	38.530	30529.4	VariableSpeedDri ve	NA	NA	NA	NA	DifferentialDryBu lb	N
¹ Status: N - New, A – Altere	ed, E – Existing											

EXHAUST FAN SUMMARY

K4. Wet System Equipment (b	oilers, chillers, coolin	g tower	s, etc.)	0							
1	2	3	4	5	6	7	8	9	10	11	12
Name or Item Tag	Equipment Type	Qty	Vol (gal)	Rated Capacity	Efficiency	Standby Loss		Status ¹			
Name of Item 1ag	Equipment Type	Qty	voi (gai)	(kBtu/h)	Efficiency	T Standby Loss	Qty	GPM	HP	VSD (Y/N)	tus¹
Base Blr	HotWater	NA	NA	2944	Thrml. Eff: 0.80	NA	1	147.1	5.000	Yes	N
Base Blr-2	HotWater	NA	NA	2944	Thrml. Eff: 0.80	NA	1	147.1	5.000	Yes	N
Base Tower	OpenTower	NA	NA	5860	NA	NA	1	1176.6	20.000	No	N
Base Tower-2	OpenTower	NA	NA	5860	NA W	NA	1	1176.6	20.000	No	N
Base Chlr	Centrifugal	NA	NA	5024	kW/ton: 0.585	NA	1	502.2	15.000	Yes	N
Base Chlr-2	Centrifugal	NA	NA	5024	kW/ton: 0.585	NA	1	502.2	15.000	Yes	N
¹ Status: N - New, A – Altered, E – Existing	_	75		•							



Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 7 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

K5. SYSTEM FEATURES §120	.2				
1	2	3	4	5	6
System Name	Optimum Start	indow Interlocks per §140.4(n)	Evaporative Cooling	Heat Recovery	Other Controls
Base Air Sys 6-Basement	No Optimum Start	NA	No Evaporative Cooler	No Heat Recovery	No DCV Controls DDC Controls and Dual Maximum Reheat Controls Differential Drybulb Economizer Warmest Zone Supply Air Temp. Reset
BaseAirSys6-Bot	Optimum Start	NA	No Evaporative Cooler	No Heat Recovery	No DCV Controls, DDC Controls and Dual Maximum Reheat Controls Differential Drybulb Economizer Warmest Zone Supply Air Temp. Reset
BaseAirSys6-Mid	Optimum Start	NA	No Evaporative Cooler	No Heat Recovery	No DCV Controls, DDC Controls and Dual Maximum Reheat Controls Differential Drybulb Economizer Warmest Zone Supply Air Temp. Reset
BaseAirSys6-Hi	Optimum Start	NA	No Evaporative Cooler	No Heat Recovery	No DCV Controls, DDC Controls and Dual Maximum Reheat Controls Differential Drybulb Economizer Warmest Zone Supply Air Temp. Reset
BaseAirSys6-Top	Optimum Start	NA	No Evaporative Cooler	No Heat Recovery	No DCV Controls, DDC Controls and Dual Maximum Reheat Controls Differential Drybulb Economizer Warmest Zone Supply Air Temp. Reset
SHWFluidSysElec	NA	NA	NA	NA	Fixed Temperature Control, No DDC
BaseHWSystem	NA	NA NA	NA	NA	Fixed Temperature Control, DDC
BaseCWSystem	NA	NA	NA	NA	Fixed Temperature Control, DDC
BaseChWSystem	NA	NA	NA	NA	Outside Air Reset Temperature Control, DDC
Notes: This table includes controls related	to the performance path only. For p	projects using the prescriptive path,	mandatory and prescriptive controls requi	rements are documented on the NRCC-N	1CH-E.

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 8 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

1	2	3	4	5	6	7	8	9	
			Mecha	nical Ventilatio	n			DCV or Occupant	
Zone Name	Ventilation Function	# hotel rooms	# of people	# of bedrooms	Supply OA CFM	Exhaust CFM	Conditioned Area (sf)	Sensor Controls, or Both	
Basement Thermal Zone	Office - Office space	0	191.76	0	5753	0	38353	NA	
Core_bottom Thermal Zone	Office - Office space	0	136.29	0	4089	0	27258	NA	
Perimeter_bot_ZN_1 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_bot_ZN_2 Thermal Zone	Office - Office space	0	10.87	7 0	326	0	2174	NA	
Perimeter_bot_ZN_3 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_bot_ZN_4 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	
Core_mid Thermal Zone	Office - Office space	0	136.29	0	4089	0	27258	NA	
Perimeter_mid_ZN_1 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_mid_ZN_2 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	
Perimeter_mid_ZN_3 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_mid_ZN_4 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	
Core_hi Thermal Zone	Office - Office space	0	136.29	0	4089	0	27258	NA	
Perimeter_hi_ZN_1 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_hi_ZN_2 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	
Perimeter_hi_ZN_3 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_hi_ZN_4 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	
Core_top Thermal Zone	Office - Office space	0	136.29	0	4089	0	27258	NA	
Perimeter_top_ZN_1 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_top_ZN_2 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	
Perimeter_top_ZN_3 Thermal Zone	Office - Office space	0	16.87	0	506	0	3374	NA	
Perimeter_top_ZN_4 Thermal Zone	Office - Office space	0	10.87	0	326	0	2174	NA	

K7. DISTRIBUTION SUMMARY §120.4/140.4(I)

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 9 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

Multifamily or Hotel/Motel Occupancy? (if "Yes", see DOMESTIC/SERVICE HOT WATER SYSTEM SUMMARY)	No
Does the Project include Zonal Systems?	No

1	2	3	4	5	6	7	8	9	10	11	12
	Zone Name	-	Rated Capacity (kBtuh)					Fan			
System ID	Zone Name	System Type	Heating	Cooling	Design	Min.	Min. Ratio	внр [Vatts	Cycles	ECM Motor
BaseVAVTrmlUnit	Basement Thermal Zone	VAVReheatBox	138.00	NA	26174	5753	0.22	NA	NA	NA	
BaseVAVTrmlUnit-2	Core_bottom Thermal Zone	VAVReheatBox	130.00	NA	20901	4180	0.20	NA	NA	NA	
BaseVAVTrmlUnit-3	Perimeter_bot_ZN_ 1 Thermal Zone	VAVReheatBox	54.00	NA	4071	814	0.20	NA	NA	NA	
BaseVAVTrmlUnit-4	Perimeter_bot_ZN_ 2 Thermal Zone	VAVReheatBox	36.00	NA	2538	508	0.20	NA	NA	NA	
BaseVAVTrmlUnit-5	Perimeter_bot_ZN_ 3 Thermal Zone	VAVReheatBox	54.00	NA	2298	506	0.22	NA	NA	NA	
BaseVAVTrmlUnit-6	Perimeter_bot_ZN_ 4 Thermal Zone	VAVReheatBox	36.00	NA	2755	551	0.20	NA	NA	NA	
BaseVAVTrmlUnit-7	Core_mid Thermal Zone	VAVReheatBox	150.00	NA	23209	4642	0.20	NA	NA	NA	
BaseVAVTrmlUnit-8	Perimeter_mid_ZN_ 1 Thermal Zone	VAVReheatBox	62.00	NA	4202	840	0.20	NA	NA	NA	
BaseVAVTrmlUnit-9	Perimeter_mid_ZN_ 2 Thermal Zone	VAVReheatBox	40.00	NA	2614	523	0.20	NA	NA	NA	
BaseVAVTrmlUnit-10	Perimeter_mid_ZN_ 3 Thermal Zone	VAVReheatBox	62.00	NA	2486	506	0.20	NA	NA	NA	
BaseVAVTrmlUnit-11	Perimeter_mid_ZN_ 4 Thermal Zone	VAVReheatBox	41.00	NA	2800	560	0.20	NA	NA	NA	
BaseVAVTrmlUnit-12	Core_hi Thermal Zone	VAVReheatBox	151.00	NA	23198	4640	0.20	NA	NA	NA	

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 10 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

K8. ZONAL SYSTEM A	ND TERMINAL UNIT	SUMMARY § 140.4									
1	2	3	4	5	6	7	8	9	10	11	12
System ID	Zone Name	System Type		Capacity tuh)		Airflow (cfm)		Fan			
System ID	Zone Name	System Type	Heating	Cooling	Design	Min.	Min. Ratio	ВНР	Watts	Cycles	ECM Motor
BaseVAVTrmlUnit-13	Perimeter_hi_ZN_1 Thermal Zone	VAVReheatBox	62.00	NA	4183	837	0.20	NA	NA	NA	
BaseVAVTrmlUnit-14	Perimeter_hi_ZN_2 Thermal Zone	VAVReheatBox	41.00	NA	2605	521	0.20	NA	NA	NA	
BaseVAVTrmlUnit-15	Perimeter_hi_ZN_3 Thermal Zone	VAVReheatBox	62.00	NA	2479	506	0.20	NA	NA	NA	
BaseVAVTrmlUnit-16	Perimeter_hi_ZN_4 Thermal Zone	VAVReheatBox	41.00	NA	2791	558	0.20	NA	NA	NA	
BaseVAVTrmlUnit-17	Core_top Thermal Zone	VAVReheatBox	352.00	NA	22104	4421	0.20	NA	NA	NA	
BaseVAVTrmlUnit-18	Perimeter_top_ZN_ 1 Thermal Zone	VAVReheatBox	83.00	NA	4206	841	0.20	NA	NA	NA	
BaseVAVTrmlUnit-19	Perimeter_top_ZN_ 2 Thermal Zone	VAVReheatBox	55.00	NA	2592	518	0.20	NA	NA	NA	
BaseVAVTrmlUnit-20	Perimeter_top_ZN_ 3 Thermal Zone	VAVReheatBox	83.00	NA	2363	506	0.21	NA	NA	NA	
BaseVAVTrmlUnit-21	Perimeter_top_ZN_ 4 Thermal Zone	VAVReheatBox	55.00	NA	2920	584	0.20	NA	NA	NA	

K9. EVAPORATIVE COOLER SUMMARY

This Section Does Not Apply

L. DOMESTIC/SERVICE HOT WATER SYSTEM SUMMARY

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 11 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

L1. DHW EQUIPME	1. DHW EQUIPMENT SUMMARY									
1	2	3	4	5	6	7	8	9	10	11
DHW Name	Heater Element Type	Tank Type	Qty	Tank Vol (gal)	Rated Input (kBtu/h)	Efficiency	Tank Insulation R-value (Int/Ext)	Standby Loss Fraction	Heat Pump Type	Tank Location or Ambient Condition
WaterHeaterElec	Electricity	Storage	1	179.49	52.3 (kW)	Thrml. Eff.: 1.00	NA	SBLF: 0.005	NA	NA

L2. MULTI-FAMILY CENTRAL DHW SYSTEM DETAILS

This Section Does Not Apply

L3. SOLAR HOT WATER HEATING SUMMARY

This Section Does Not Apply

M. COVERED PROCESS SUMMARY §140.9



This Section Does Not Apply

N. INDOOR LIGHTING SUMMARY §140.6

Confirmed 3 1 2 4 Fail Additional (Custom) Allowance **Installed Lighting Power Lighting Control Credits** Conditioned Floor Area ² Occupancy Type ¹ **Area Category Footnotes** (Watts) (ft²) (Watts) **Tailored Method (Watts)** (Watts) Office Area (Open plan 498,589 299,152 0 0 0 office)

299,152

Building Totals:

498,589

N1. INDOOR CONDITIONED LIGHTING GENERAL INFO § 140.61

0

0

0

¹ See Table 140.6-C

² See NRCC-LTI-01-E for unconditioned spaces

³Lighting information for existing spaces modeled is not included in the table

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 12 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

N2. INDOOR CONDITIONED LIGHTING SCHEDULE § 130.0

This Section Does Not Apply

N3. INDOOR CONDITIONED LIGHTING CONTROL CREDITS § 140.6

This Section Does Not Apply

N4: INDOOR CONDITIONED LIGHTING MANDATORY LIGHTING CONTROLS § 130.1

This Section Does Not Apply

§130.1(a) = Manual area controls; §130.0(b) = Multi Level; §130.1(c) = Auto Shut-Off; §130.1(d) = Mandatory Daylight; §130.1(e) = Demand Responsive

NS. TAILORED METHOD CONDITIONED LIGHTING POWER ALLOWANCE SUMMARY AND CHECKLIST § 140.6						
General lighting power (see Table D)	0					
General lighting power from special function areas (see Table E)	NA					
Additional "use it or lose it" (See Table G)	0					
Total watts	0					

N6. GENERAL LIGHTING POWER § 140.6-D

This Section Does Not Apply

N7. GENERAL LIGHTING FROM SPECIAL FUNCTION AREAS § 140.6(c) 3H Confirmed Illuminance Value Room Cavity Ratio Room Number **Primary Function Area** Allowed LPD Floor Area (ft²) **Allowed Watts** (LUX) (Table G) Fail Pass NA NA NA NA NA NA NA

Note: Tailored Method for Special Function Areas is not currently implemented

N8. ROOM CAVITY RATIO								
Rectangular Spaces								
Room Number	Task/Activity Description	Room Length (ft)	Room Width (ft)	Room Cavity Height (ft)	PCP.	Confi	irmed	
Room Number	lask/Activity Description	Koom Length (it)	Room width (it)	ROOM Cavity Height (It)	RCR P		Fail	
NA	NA	NA	NA	NA	NA			

Report Version: NRCC-PRF-01-E-03272020-6206

¹lf lighting power densities were used in the compliance model Building Departments will need to check prescriptive forms for Luminaire Schedule details.

D : .N	1040042-000	05001.140			1	UDGG DDE 04		12 (40				
Project Name:		rg-CECStd19				NRCC-PRF-0:		Page 13 of 19	7 2020			
Project Address:	95814	CECCE d -: h d4.0				Calculation [Date/Time:	16:00, Fri, Mar 2	7, 2020			
Input File Name:	040012-011	rg-CECStd.cibd19										
Non-Rectangular Sp	aces			,								
This Section Does Not	Apply			,								
Note: All applicable spaces are	listed under the No	n-Rectangular Spaces table		,	'				1			
N9. ADDITIONAL "U	SE IT OR LOSE	IT"										
1.		2.			3.			4.			Confi	rmed
Wall Disp	lay	Combined Floor I		ay and Task Combined Ornamental and Special Very Valuable Merchandis		lise	Allowed Watts	Pass	Fail			
0		0			0			0		0		
		•				7)						
N10. Wall Display	,				O							
This Section Does Not	Apply		,									
N11. Floor Display a	nd Tack Lighti		,			,		,				
	_											
This Section Does Not	Арріу —————								1			
N12. Combined Orn	amental and S	Special Effects Light	ing		<u> </u>							
This Section Does Not	Apply			70								
				0					1			
N13. Very Valuable	Merchandise			,								
This Section Does Not	Apply		60									
NAA INDOOD 8 OU	TDOOR LIGHT	INC ACCEPTANCE T	TECTE & FORMES	120.4								
N14. INDOOR & OU						in the field	(Datain assis				- :	field fee
Declaration of Requir	ed Acceptance (certificates (NKCA) –	Acceptance Certific		lust be verified Inspector to ve		(Ketain copi	es and verify form	is are com	ipieted and signed t	o post in	tiela for
т.	oct Description		9		Indo	or				Outdoor	Conf	irmed
."	Test Description NRC/		NRCA-LTI-0	2-A	NRCA-LT	-03-A	NRO	CA-LTI-04-A	N	RCA-LTO-02-A		_
Equipment Requiri Testing or Verificati		# of units	Occ Sensors / Au Switch	Occ Sensors / Auto Time Switch		Auto Daylight		Demand Responsive		tdoor Controls	Pass	Fail
Occupant Sensor	5											
Automatic Time Swi	tch	70										
Automatic Daylight	ing				\boxtimes							

Report Version: NRCC-PRF-01-E-03272020-6206

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 14 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

N14. INDOOR & OUTDOOR LIGHTING ACCEPTANCE TESTS & FORMS § 130.4

Declaration of Required Acceptance Certificates (NRCA) – Acceptance Certificates that must be verified in the field. (Retain copies and verify forms are completed and signed to post in field for Field Inspector to verify).

Tost Dos	Test Description		Indoor	Outdoor	Confi	rmed		
lest Description		NRCA-LTI-02-A NRCA-LTI-03-A NRCA-LTI-04-A		NRCA-LTO-02-A	_			
Equipment Requiring Testing or Verification	# of units	Occ Sensors / Auto Time Switch	Auto Daylight	Demand Responsive	Outdoor Controls	Jass	Faii	
Demand Responsive				⊠				
Outdoor Controls								

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 15 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

O. DECLARATION OF REQUIRED CERTIFICATES OF INSTALLATION

Table Instructions: Selections shall be made by Documentation Author to indicate which Certificates of Installation must be submitted for the features to be recognized for compliance. These documents bust be retained and provided to the building inspector during construction and can be found online at: https://www.energy.ca.gov/title24/2019standards/2019_compliance_documents/Nonresidential_Documents/NRCI/

Building Component	YES	NO	Form/Title	1	eld ector
				Pass	Fail
Envelope	\boxtimes		NRCI-ENV-01-E - Must be submitted for all buildings		
Mechanical	\boxtimes		NRCI-MCH-01-E - Must be submitted for all buildings		
	\boxtimes		NRCI-PLB-01-E - Must be submitted for all buildings		
		\boxtimes	NRCI-PLB-02-E - Must be submitted for high-rise residential and hotel/ motel central hot water distribution systems to be recognized for compliance		
Plumbing		×	NRCI-PLB-03-E - Must be submitted for high-rise residential and hotel/motel single dwelling unit hot water system distribution systems to be recognized for compliance		
		\boxtimes	NRCI-PLB-21-E - Must be HERS verified for central systems in high-rise residential hotel/ motel application		
		\boxtimes	NRCI-PLB-22-E - Must be HERS verified for single dwelling unit systems in high-rise residential, hotel/motel application		
		X	NRCI-STH-01-E - Must be submitted for solar hot water heating systems		
	\boxtimes		NRCI-LTI-01-E - Must be submitted for all buildings		
	×		NRCI-LTI-02-E - Must be submitted for a lighting control system, or for an Energy Management Control System (EMCS) to be recognized for compliance		
Indoor Lighting		\boxtimes	NRCI-LTI-04-E - Must be submitted for two interlocked systems serving an auditorium, a convention center, a conference room, a multipurpose room, or a theater to be recognized for compliance		
		X	NRCI-LTI-05-E - Must be submitted for a Power Adjustment Factor (PAF) to be recognized for compliance		
		×	NRCI-LTI-06-E - Must be submitted for additional wattage installed in a video conferencing studio to be recognized for compliance		
Covered Process	 	\boxtimes	NRCI-PRC-01-E - Must be submitted for all Covered Processes		

Report Generated at: 2020-03-27 15:04:54

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 16 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

P. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE

Table Instructions: Selections shall be made by Documentation Author to indicate which Certificates of Acceptance must be submitted for the features to be recognized for compliance. These documents must be provided to the building inspector during construction and must be completed through an Acceptance Test Technician Certification Provider (ATTCP). For more information visit:https://www.energy.ca.gov/title24/2019standards/2019_compliance_documents/Nonresidential_Documents/NRCA/

Building Component		NO	Form/Title		eld ector
					Fail
Envelope	\boxtimes		NRCA-ENV-02-F - NRFC label verification for fenestration		
Livelope			NRCA-ENV-03-F - Daylighting Design PAFs		
	\boxtimes		NRCA-LTI-02-A - Occupancy Sensors and Automatic Time Switch Controls		
Indoor Lighting	\boxtimes		NRCA-LTI-03-A - Automatic Daylight Controls		
indoor Lighting	\boxtimes		NRCA-LTI-04-A - Demand Responsive Lighting Controls		
		⊠	NRCA-LTI-05-A - Institutional Tuning Power Adjustment Factor (PAF)		
		⊠	NRCA-PRC-02-F - Kitchen Exhaust		
		⊠	NRCA-PRC-03-F - Garage Exhaust		
Covered Process		\boxtimes	NRCA-PRC-12-F – Elevator Lighting and Ventilation Controls		
Covered Process		×	NRCA-PRC-13-F –Escalator and Moving Walkways Speed Control		
		×	NRCA-PRC-14-F – Lab Exhaust Ventilation System		
		\boxtimes	NRCA-PRC-15-F - Fume Hood Automatic Sash Closures System		

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 17 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

P. DECLARATION OF REQUIRED CERTIFICATES OF ACCEPTANCE

Table Instructions: Selections shall be made by Documentation Author to indicate which Certificates of Acceptance must be submitted for the features to be recognized for compliance. These documents must be provided to the building inspector during construction and must be completed through an Acceptance Test Technician Certification Provider (ATTCP). For more information visit:https://www.energy.ca.gov/title24/2019standards/2019_compliance_documents/Nonresidential_Documents/NRCA/

Building Component	YES	NO	NO Form/Title		Field Inspector	
				Pass	Fail	
	\boxtimes		NRCA-MCH-02-A Outdoor Air must be submitted for all newly installed HVAC units. Note: MCH02-A can be performed in conjunction with MCH-07-A Supply Fan VFD Acceptance (if applicable) since testing activities overlap			
		\boxtimes	NRCA-MCH-03-A Constant Volume Single Zone HVAC			
		\boxtimes	NRCA-MCH-04(a)-H Air Distribution Duct Leakage - HERS Verification required			
			NRCA-MCH-04(b)-A Air Distribution Duct Leakage - ATT only			
	\boxtimes		NRCA-MCH-05-A Air Economizer Controls			
			NRCA-MCH-06-A Demand Control Ventilation Systems Acceptance must be submitted for all systems required to employ demand controlled ventilation (refer to §120.1(c)3) can vary outside ventilation flow rates based on maintaining interior carbon dioxide (CO2) concentration setpoints			
		\boxtimes	NRCA-MCH-07-A Supply Fan Variable Flow Controls			
	\square		NRCA-MCH-08-A Valve Leakage Test			
Mechanical	\boxtimes		NRCA-MCH-09-A Supply Water Temperature Reset Controls			
	\boxtimes		NRCA-MCH-10-A Hydronic System Variable Flow Controls			
	\boxtimes		NRCA-MCH-11-A Automatic Demand Shed Controls			
			NRCA-MCH-12-A FDD for Packaged Direct Expansion Units			
			NRCA-MCH-13-A Automatic FDD for Air Handling Units and Zone Terminal Units Acceptance			
		\boxtimes	NRCA-MCH-14-A Distributed Energy Storage DX AC Systems Acceptance			
	Ü	\boxtimes	NRCA-MCH-15-A Thermal Energy Storage (TES) System Acceptance			
			NRCA-MCH-16-A Supply Air Temperature Reset Controls			
			NRCA-MCH-17-A Condenser Water Temperature Reset Controls			
			NRCA-MCH-18 Energy Management Control Systems			
Ċ		\boxtimes	NRCA-MCH-19 Occupancy Sensor Controls			

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 18 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

Q. DECLARATION OF REQUIRED CERTIFICATES OF VERIFICATION

Table Instructions: Selections shall be made by Documentation Author to indicate which Certificates of Verification must be submitted for the features to be recognized for compliance. These documents bust be retained and provided to the building inspector during construction and can be found online at:

https://www.energy.ca.gov/title24/2019standards/2019_compliance_documents/Nonresidential_Documents/NRCV/

Building Component		ES NO Form/Title			Field Inspector	
				Pass	Fail	
		\boxtimes	NRCV-MCH-04-H Duct Leakage Test			
Mechanical		\boxtimes	NRCV-MCH-24-H Enclosure Air Leakage			
Wechanical	\boxtimes		NRCV-MCH-27 Indoor Air Quality & Mechanical Ventilation			
		\boxtimes	NRCV-MCH-32-H Local Mechanical Exhaust			
Plumbing		\boxtimes	NRCV-PLB-21-H - HERS verified central systems in high-rise residential, hotel/motel application			
		\boxtimes	NRCV-PLB-22-H - HERS verified single dwelling unit systems in high-rise residential, hotel/motel application			

R. III	NME	TIC	MΩ	HO	IIRS

This Section Does Not Apply

Report Generated at: 2020-03-27 15:04:54

Project Name:	040012-OffLrg-CECStd19	NRCC-PRF-01-E	Page 19 of 19
Project Address:	95814	Calculation Date/Time:	16:00, Fri, Mar 27, 2020
Input File Name:	040012-OffLrg-CECStd.cibd19		

DOCUMENTATION AUTHOR'S DECLARATION STATEMENT § 10-103				
Documentation Author Name:	Signature:			
Company:	Signature.			
Address:	Signature Date: 2020-03-27			
City/State/Zip:	CEA/ HERS Certification Identification (if applicable):			
Phone:				
DECEMBER DESCRIPTION OF A PATION OF A TRANSPORT	·			

RESPONSIBLE PERSON'S DECLARATION STATEMENT

I certify the following under penalty of perjury, under the laws of the State of California:

- 1. The information provided on this Certificate of Compliance is true and correct.
- 2. I am eligible under Division 3 of the Business and Professions Code to accept responsibility for the building design or system design identified on this Certificate of Compliance (responsible designer)
- 3. The energy features and performance specifications, materials, components, and manufactured devices for the building design or system design identified on this Certificate of Compliance conform to the requirements of Title 24, Part 1 and Part 6 of the California Code of Regulations.
- 4. The building design features or system design features identified on this Certificate of Compliance are consistent with the information provided on other applicable compliance documents, worksheets, calculations, plans and specifications submitted to the enforcement agency for approval with this building permit application.
- 5. I will ensure that a completed signed copy of this Certificate of Compliance shall be made available with the building permit(s) issued for the building, and made available to the enforcement agency for all applicable inspections. I understand that a completed signed copy of this Certificate of Compliance is required to be included with the documentation the builder provides to the building owner at occupancy.

Responsible Envelope Designer Name:	Signature:				
Com	Signature.				
Address.	Date Signed:				
City/State/Zip:					
Phone:	Title:	License #:			
Responsible Lighting Designer Name:	Signature				
Company:	— Signature:				
Address:	Date Signed:				
City/State/Zip:					
Phone:	Title:	License #:			
Responsible Mechanical Designer Name: - specify -	Signature:				
Company:					
Address:	Date Signed:				
City/State/Zip:					
Phone:	Title:	License #:			

Report Version: NRCC-PRF-01-E-03272020-6206

Report Generated at: 2020-03-27 15:04:54